RASTA
CENTRE FOR ROAD TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Improvements of roads and drains in UAS Layout 1st Cross to 4th Cross roads Jakkur in Ward.No.7 (Byatarayanapura) Kodigehalli Sub Division SL. No. 88
2	Estimate Cost	50.00 Lakhs
3	Administrative Approval No and Date	BBMP/ADC/YNK.ZONE/AA/985/2013-14, dt.20.06.2014
4	Technical sanction No. and Date	BBMP/CE/YNK.ZONE/TS/21/2014-15, dt.26.06.2014
5	Job Code No. and P Code No.	007-14-000118, P-2363
6	Tender Direct Entrested to KRIDL	Technical Manager KRIDL (West)
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	-
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/KRIDL/WO/29/2014-15, Dt.03.07.2014
10	Stipulation time of Completion	90 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	26.08.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	271, Dt.28.08.2014
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	09.12.15
20	MB No. and Page No.	1884, 188336
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	D.K.Madhu Sudhan
24	Observation	--

a	**Work Quality**	Satisfactory
b	**Comments**	The work is carried out by the Contractor satisfactorily.

8/6/16

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Techn
VOLVO Construction Equipment
Phase I, Peenya Industrial Area
Bangalore – 560 058, India

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.